



Installation Procedure
Place anchor plates and secure to ring beam
Build arches for each bay and stack on suitable set down area.
Lift arch into place and secure to anchor plate.
Move onto next arch and secure
Attach internal cross beams to the 2 arches.
Repeat this action until all arches are installed
Install steel wire cross bracing to the designated bays
Pull fabric through the aluminium channel and secure to the opposite side
Repeat installation of fabric for roof
Install side and end fabric panels
Install sandwich panel if required.
Connect fabric panels with air pressurizing tube and then connect to air compressor
Inflate roof and side panels
Install guttering to both sides and rain water down pipes and designated locations
Connect pipes to land drainage